



DEVELOPMENT SCHEDULE

Garfield understands the desire of the city to continue progress on the project. With that in mind, we recommend continuing the design and development of the project under a Master Development Agreement which will guide the project through pre-construction, construction, commissioning, and grand opening. Garfield has prepared a preliminary project development schedule which includes anticipated milestones beginning with the execution of the Master Development Agreement in March 2025 to begin the pre-construction services phase. The schedule to complete other milestones of the development are as follows:

- Execute Master Development Agreement March 2025
- Complete schematic design, update pricing May 2025
- Complete design development, update pricing August 2025
- Complete construction documents December 2025
- Preparation and acceptance of GMP February 2026
- Bond Issuance / contractor notice to proceed March 2026
- Mobilization / commence construction May 2026
- Substantial completion February 2028
- Final completion / soft opening March 2028
- Grand opening April 2028



